

**LEBANON BOARD OF EDUCATION
FACILITIES SUBCOMMITTEE MEETING
LEBANON MIDDLE SCHOOL LIBRARY
AUGUST 2, 2023 – 5:30 PM**

MINUTES

In Attendance: Nicole McGillicuddy, Brian Green, Dawn Witcher, Sarah Haynes, Alexis Margerelli-Hussey, Maureen McCall, Superintendent Andrew Gonzalez, Kevin French, Facilities Director, Valerie Belles, Business Manager

I. Call to Order

N. McGillicuddy called the meeting to order at 5:31 p.m.

II. Concrete Blocks at LMHS

This project was delayed due to the rain. The project should be completed this week.

III. Catch Basins at LMHS

Bakaj will complete the work by Aug. 18. There are 2 basins to be repaired at approximately \$14,000. Kropp will identify if any others are in need of repair/replacement.

IV. Asbestos Update at LMS

Project should be completed this Friday. An extra \$6,000 will be added due to excessive moisture. The rest of the school will be completed next summer.

V. Asbestos Update at LES

An extra \$6,000 will be added due to excessive moisture. Date of completion will be Aug. 14.

VI. Gym Floor at LES

Two drains will be replaced on the roof at \$4,000. When completed, the architect will determine next steps.

VII. Snow & Ice Control Contract

Walkthroughs were conducted July 31 with 5 bidders. Bids will open and close on Aug. 7.

VIII. Adjournment

N. McGillicuddy adjourned the meeting at 5:55. The next meeting will take place on August 8th at 7:00 p.m.

Respectfully Submitted,
Nicole McGillicuddy, Subcommittee Chair